

# Des Moines International Airport

## HOT WORK PERMIT

Date:	<h3 style="color: red; margin: 0;">Permit Checklist</h3> <p>___ Flammable and combustible materials within a 35-foot radius of hot work have been removed or covered with fire retardant tarps or metal shields.</p> <p>___ All floors and surfaces within a 35-foot radius of the hot work area have been swept free of combustible dust or debris.</p> <p>___ Any openings or cracks in the walls, floors, or ducts that are potential travel passages for sparks, heat and flames have been covered.</p> <p>___ An operable fire extinguisher is nearby and accessible.</p> <p>___ Sprinkler heads that could be activated by hot work have been covered with a wet rag.</p> <p>___ Smoke detectors in the area of hot work have been covered to prevent false alarms.</p> <p>___ A Fire Watch has been posted, if it is required, during hot work operations and for 30 minutes after work has been completed.</p>
Building/Location	
Description of Hot Work:	
Name/Company of Hot Worker Operator:	
<p><b>Is a Fire Watch required?</b></p> <p>_____ Yes</p> <p>_____ No</p> <p><b>A Fire Watch should be posted if</b></p> <ul style="list-style-type: none"> <li>• Combustible materials within a 35-foot radius of hot work cannot be removed.</li> <li>• Wall or floor openings within a 35-foot radius of hot work expose combustible materials in adjacent areas, including concealed spaces in walls or floors.</li> <li>• Combustible materials are adjacent to the opposite side of partitions, walls, ceilings or roofs and are likely to be ignited.</li> <li>• It is deemed necessary by the Permit Authorizing Individual.</li> </ul>	
<p>Authorization: The information on this permit has been evaluated, the site has been examined and all safety measures are in place.</p> <p style="text-align: right;">Signed: _____ (PIA- DMIA Electrician)</p>	